

Name **YONG & GEORGINA KYUNG**  
Customer Address 30766 N GOSSELL RD  
Well Address 30766 N GOSSELL RD

(773) 330-5019

P Permit #:  
Gate Code

Subdivision Lot County

Date Completed:

Well Information Use

Drilling Method

Lat

Long

Location 30766 N GOSSELL RD WAUCONDA

LOC DTL

Permit Public Well ID

Bore Hole

Depth: Comp Depth to Water

Casing/Screens/Liners

Geology

47798

Annular Materials

Pump Test SWL Rate Duration Drawdown Depth

Temp Water Quality

Pump Information Setting: Installed

Installer

Pump: Manufacturer:

Serial #:

Control Box

Pump Wire Drop Pipe

Motor Serial #

Tank: Serial #:

Inst Date

Pump Remarks

2/6/2020 KRS Invoice 000557500000  
SERVICE CALL  
TO SHOCK CHLORINATE THE WATER WELL  
SYSTEM & WHOLE HOUSE PLUMBING.  
EXPLAINED FLUSHING PROTOCOL.

Work Performed for:

6/24/2016 KRS Invoice 000466270000  
CHECK WATER WELL SYSTEM WITH  
ELECTRICAL METERS  
PULLED SUBMERSIBLE PUMP USING A  
DERRICK TRUCK. MEASURED DEPTH AND  
WATER LEVEL OF WELL & INSTALLED:  
1 HP 230V "RED JACKET" SUB PUMP  
140 FT OF #12-2 PUMP WIRE  
LENGTH OF #80 PCV PUMP PIPE  
5" "MERRILL" WELL CAP  
SPLICE KIT & CHLORINATION  
LABOR CHARGE  
WELL INFORMATION  
5" BLACK STEEL WELL  
WELL DEPTH 200'  
WATER LEVEL 82'  
PUMP SET AT 140'  
MERRILL, WX-203)

Work Performed for:

6/3/2014 KRS Invoice 000416550000  
SERVICE CALL TO CHECK FOR NO WATER  
REPLACED PRESSURE SWITCH  
TANK NEEDS TO BE REPLACED A.S.A.P.

Work Performed for:

7/2/2013 KRS Invoice 000396230000  
SERVICE CALL  
CHECKED SYSTEM FOR NO WATER  
INSTALLED:  
PRESSURE SWITCH

AGAIN WE RECOMMEND YOU REPLACE YOUR  
STORAGE TANK.

Work Performed for:

4/11/2011 KRS Invoice 000343590000  
SERVICE CALL  
TO CHECK WATER WELL SYSTEM WITH  
ELECTRICAL METERS FOR NO WATER.  
DRAINED AND PRECHARGED BAD WX-203  
TANK WITH AIR PRESSURE.  
INSTALL:  
PRESSURE SWITCH  
LABOR CHARGE  
ESTIMATE:  
LEAVE BAD WX-203 TANK. RELOCATE  
NEW TANK. INSTALL:  
"WELL-MATE" WM-23 TANK . . . \$950.00  
APPROX. 15 FT OF PIPING & ELECTRIC  
TO NEW TANK . . . . . \$225.00  
LABOR CHARGE . . . . . \$600.00  
APPROX. TOTAL . . . . . \$1,775.00

Work Performed for:

3/17/2010 KRS Invoice 000320670000  
CHECK WATER WELL SYSTEM WITH  
ELECTRICAL METERS FOR NO WATER.  
PULLED SUBMERSIBLE PUMP USING A  
DERRICK TRUCK. MEASURED DEPTH AND  
WATER LEVEL OF WELL & INSTALLED:  
1 HP 15 GPM "STA-RITE" SUB PUMP  
140 FT OF #12-2 PUMP WIRE  
5" "MERRILL" PITLESS EXTENSION  
6 - PVC COUPLINGS  
PRESSURE SWITCH  
LABOR CHARGE  
WELL INFORMATION  
5" BLACK WELL  
WELL DEPTH 178'  
WATER LEVEL 55'  
PUMP SET AT 140'  
(MERRILL, WX-203)

Work Performed for: